

Tel. 2-3849 Oct. 20, 1971 257 Belleville Ave.

Maria Botelho

77

#28549 W.S. #4. Linden Ct., S. x Linden St.

Please install $3/4$ " copper service to supply
two tenement house. Meter: inside cellar wall.
Service from Linden Ct. This service replaces
#4350.

Measures of $3/4$ " Curb Stop:

S x S	line Linden St.	98.0 ft.
E x W	" Linden Ct.	1.6 ft.
S x N	" House	8.0 ft.
E x E	" "	5.0 ft.

Main is 8.0 ft. E x W line.
Work done November 5, 1971

15 ft. - 3/4" Copper tubing by City(8'out:7'	
@ 1.00 L.F.....ins.)	15.00
Labor.....	\$ 44.27
1 - 3/4" Hays corporation.....	\$ 5.75
1 - 3/4" Hayes curb stop.....	\$ 11.25
1 Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
B-100 Mueller Tapp. Mach. Use.....	\$ 12.00
2 - 3/4" Motor cplg. @ 2.00 ea.....	\$ 4.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$ 14.00
Compressor Use: 1/2 hr. @ 6.00 hr.....	\$ 3.00
St. cut: 6' x 2 1/2' Warr. @ 1.78LF + 5.--	15.68
Sidewalk cut: 5' x 2 1/2' Dirt.....	N/C
	\$ 144.95