

637 Church St.

73

October 20, 1971

#28550 Frederick J. Reusch, St.

W. S. Shady Lane, S. x Oakdale St.

Please install 1" copper service to supply
split level house. Meter: inside cellar wall.
Service from Shady Lane.

Measures of 1" Curb Stop:

N x N line	Bryant Lane	286.0 ft.
W x E	" Shady Lane	6.3 ft.
S x N	" House	21.5 ft.
W x W	" "	32.6 ft.

Main is 36 ft. W x E line.

Work done December 27, 1971

65 ft. - 1" Copper by Owner(36'out: 29'ins.)	
Labor.....	\$ 112.40
1 P 1" Hays Corporation.....	\$ 8.50
1 P 1" Hays Curb Stop.....	\$ 14.00
1 & Buffalo Stop Box, comp.....	\$ 10.00
Carting.....	\$ 10.00
B-100 Mueller tapp. mach. use.....	\$ 14.00
2 - 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$ 14.00
Compressor Use: 1 hr. @ 6.00 hr.....	\$ 6.00
St. cut: 10' x 2½' Warr. @ 1.78' + 5.--	\$ 22.80
Sidewalk cut: 7' x 2½' Dirt.....	\$ N/C
	\$ 216.70