

283 Prescott St. 127

#28555

November 10, 1971

Frank A. Lapolla

W. S. Acushnet Ave. @ S. x Ohl

Please install 1" copper service to supply
4 unit apartment house. Meter inside cell
wall.

Service from Acushnet Ave.

Measures of 1" Curb Stop:

S x S line Ohio St.	66.5'
E x W " Acushnet Ave.	7.9'
S x N line House	8.2'
E x E " "	21.2'

Main is 18 ft. E x W line.

Work done Dec. 14, 1971

35 ft. - 1" Copper by Owner(18'out:17'ins.)	
Labor.....	\$ 63.02
1 1" Hayes Corporation.....	\$ 8.50
1 1" Hayes Curb Stop, comp.....	\$ 14.00
1 Buffalo Stop Box, complete.....	\$ 10.00
Carting	\$ 10.00
B-100 Mueller Tapping Machine Use...	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 2 hr. @ 7.00 hr.....	\$ 14.00
Compressor Use: 1/2 hr. @ 6.00 hr.....	\$ 3.00
St. cut: 8' x 2 1/2' Warr. @ 1.78LF+5.--	19.24
Sidewalk cut: 4' x 4' Cement @ 5.75 SY	<u>10.21</u>
	\$171.00