

tel. 5-3519

1014 Dewey St.

130A

November 10, 1971

#28557

Armand J. Sansoucy

NE cor. Maplewood St. & Morris St.

Please install 1" copper service to supply
1½ story cape house. Meter: inside cellar wall.
Service from Maplewood St.

Measures of 1" curb stop:

E x E line	Morris St.	39.5 ft.
S x N "	Maplewood St.	6.0 ft.
W x E "	House	2.2 ft.
S x S "	"	27.0 ft.

Main is 32 ft. S x N line.

Work done Nov. 19, 1971

56 ft. - 1" Copper tubing by Owner (32' out: 24' ins.)

Labor.....	\$ 58.37
1 ϕ 1" Hayes Corporation.....	\$ 8.50
1 ϕ 1" Hayes Curb Stop;.....	\$ 14.00
1 ϕ Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
B-100 Mueller Tapp. Mach. Use.....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 3 hrs. @ 7.00 hr.....	\$ 21.00
Compressor Use: 1 hr. @ 6.00 hr.....	\$ 6.00
St. cut: 9' x 2 $\frac{1}{2}$ ' @ 1.78LF+5.00.....	\$ 21.02
Sidewalk cut: 10' x 2 $\frac{1}{2}$ ' Dirt.....	\$ N/C
	\$167.89