

#28558

November 10, 1971

582 Division St. 17

Antone M. Pinheiro

N. E. Cor. Bolton St. & Norwel

Please install 1" copper service to supply
one family house. Meter inside cellar wall
Service from Bolton St.

Measures of 1" Curb Stop:

N x N	line	Norwell St.	37.0 ft.
W x E	"	Bolton St.	8.5 ft.
N x S	"	House	6.7 ft.
W x W	"	"	28.0 ft.

Main is 32 ft. W x E line.
Work done Dec. 10, 1971

56 ft. - 1" Copper by Owner (32' out: 24' ins.)

Labor.....	\$	104.17
1 1" Hayes Corporation.....	\$	8.50
1 1" Hayes Curb Stop.....	\$	14.00
1 Buffalo Stop Box, complete.....	\$	10.00
Carting.....	\$	10.00
B-100 Mueller Tapp. Mach. Use.....	\$	14.00
2 1" Meter cplg. @ 2.50 ea.....	\$	5.00
St. cut: 11' x 2½' Warr. @ 1.78LF		
+5.00.....	\$	24.58
Sidewalk cut: 10' x 2½' Dirt.....	\$	N/C
Loader Use: 3 rhs. @ 7.00 hr.....	\$	21.00
Compressor Use: 1 hr. @ 6.00 hr.....	\$	6.00
	\$	<u>217.25</u>

Cop to cop cplg. 21 ft. W x W
line Bolton St.