

P. O. Box E.-642

#28559

November 10, 1971

N.B.A.A.C.P. William Carmo

W. S. Cedar St. between Kempton
and Mill St.

Please install 1" copper service to supply
office bldg. Meter inside N. E. Cor. bldg.
Service from Cedar St.

Measures of 1" Curb Stop:

S x S line	Mill St.	52.0 ft.
E x W	" Cedar St.	4.3 ft.
N x N	" Bldg.	2.6 ft.
E x E	" "	20.0 ft.

Main is 14 ft. E x W line.

Work done December 2, 1971

34 ft. - 1" Copper tubing @ 1.30'.....\$ 44.20
(14' out: 20' ins.)

Labor.....	\$110.94
1 <i>P</i> 1" Hayes Corporation.....	\$ 8.50
1 <i>P</i> 1" Hayes Curb Stop.....	\$ 14.00
1 <i>P</i> Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
B-100 Mueller Tapp. Mach. Use.....	\$ 14.00
1 <i>P</i> 1" Cop - cop cplg.....	\$.40
St. cut: 7' x 2½' Warr. @ 1.78LF + 5.--	\$ 17.46
Sidewalk cut: 6' x 2½' Dirt.....	\$ N/C
Loader Use: 3 hrs. @ 7.00 hr.....	\$ 21.00
Compressor Use: ½ hr. @ 6.00 hr.....	\$ 3.00

\$253.50