

Tel. 4-7925

260 Nash Rd.

1228

November 16, 1971

#28561

N.S. Armsby St. opposite Metcalf St.

Joaquim Motta

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall.

Meter: inside cellar wall. Service from Armsby
St.

Measures of 1" Curb Stop:

E x E line Metcalf St.	6.6 ft.
S x N " Armsby St.	6.7 ft.
E x W " House	11.0 ft.
S x S " "	25.0 ft.

Main is 36 ft. S x N line.

Work done Jan. 5, 1972

58 ft. - 1" Copper by City(36'out:22'ins.)	
@ 1.30'.....	\$ 75.40
Labor.....	\$ 61.64
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
D-4 Drilling Mach. Use.....	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 3 hrs. @ 7.00 hr.....	\$ 21.00
Compressor Use: 1 hr. @ 6.00 hr.....	\$ 6.00
St. cut: 8' x 2½' Warr. @ 1.78LF+5.--	\$ 19.24
Sidewalk cut: 10' x 2½' Dirt.....	\$ N/C
8" x 1" Dresser Saddle Style 91 DS..	\$ 16.56
	\$ 262.34

2