

345 Brownell Ave.

November 16, 1971

130C

#28562

David F. Constantine

W. S. Ashley Blvd., S. x Dewey St.

Please install 1" copper service to supply
office bldg. Meter: inside storage room.
Service from Ashley Blvd.

Measures of 1" Curb Stop:

S x S line	Dewey St.	258.9 ft.
E x W "	Ashley Blvd.	7.2 ft.
N x S "	Bldg.	29.4 ft.
E x E "	"	34.2 ft.

Main is 18 ft. E x W line.

Work done Dec. 23, 1971

69 ft. - 1" Copper tubing (18' out: 51' ins.)

60 ft. by Owner

19' by City @ 1.30 ft. \$ 11.70

Labor..... \$ 196.49

1 1" Hays Corporation..... \$ 8.50

1 1" Hays Curb Stop..... \$ 14.00

1 Buffalo Stop Box, comp..... \$ 10.00

Carting..... \$ 10.00

B-100 Mueller tapping Mach. Use..... \$ 14.00

2 1" Meter. cplg. @ 2.50 ea..... \$ 5.00

Loader Use: 2 hrs. @ 7.00 hr..... \$ 14.00

Compressor Use: 1 hr. @ 6.00 hr..... \$ 6.00

St. cut: 6' x 2½' Warr. @ 1.78' + 5.000.. \$ 15.68

Sidewalk cut: 16' x 2½' Dirt..... \$ N/C

\$ 305.37