

10 Acushnet Ave.

25

November 16, 1971

#28563

Joseph Nogueira

S.S. #76 Delano St., E. x Acush. Ave.

Please install 1" copper service to supply
three family house. Meter: inside cellar wall.
Service from Delano St. Service replaces #6578
to be discontinued.

Measures of 1" Curb Stop:

E x E line	Acushnet Ave.	76.8 ft.
N x S "	Delano St.	6.7 ft.
W x E "	House	1.3 ft.
N x N "	"	15.3 ft.

Main is 14 ft. N x S line.
Work done December 9, 1971

25 ft. - 1" Copper by City (14' out: 11' ins.)
 @ 1.30' \$ 32.50
 Labor \$ 63.02
 1 1" Hays Corporation \$ 8.50
 1 1" Hays Curb Stop \$ 14.00
 1 Buffalo Stop Box, comp. \$ 10.00
 Carting \$ 10.00
 B-100 Mueller Tapp. Machine Use \$ 14.00
 2 1" Meter cplg. @ 2.50 ea. \$ 5.00
 Loader Use: 2 hrs. @ 7.00 hr. \$ 14.00
 Compressor Use: 1 hr. @ 6.00 hr. \$ 6.00
 St. cut: 6' x 2½' Warr. @ 1.78 LF + 5.00. \$ 15.68
 Sidewalk cut: 7' x 2½' Blacktop @ 2.00 \$ 3.88
 \$ 196.58