

Maurice Langlois

74 Seabury St.

Tel. 5-5450

November 18, 1971

#28565

Alexandra Ezyk

R.S. #74 Seabury St.,

S. x Carlisle St.

Please install $3/4$ " copper service to supply cottage. Meter: inside cellar wall. Service from: Seabury St. This service replaces #20741 to be discontinued.

Measures of $3/4$ " Curb Stop:

S x S line	Carlisle St.	330.0 ft.
W x E "	Seabury St.	7.5 ft.
N x S "	House	6.2 ft.
W x W "	"	11.5 ft.

Main is 32 ft. W x E line.

Work done Nov. 19, 1971

44 ft. - 3/4" Copper by Owner (32' out: 12' ins.)	
Labor.....	\$ 94.73
1 3/4" Hayes Corporation.....	\$ 5.75
1 3/4" Hayes Curb Stop.....	\$ 11.25
1 Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
D-4 Drilling Machine Use.....	\$ 15.00
2 3/4" Meter cplg. @ 2.00 hr.....	\$ 4.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$ 14.00
Compressor Use: 1 hr. @ 6.00 hr.....	\$ 6.00
1 - 6" x 3/4" Dresser style 91DS	
Saddle.....	\$ 11.88
St. cut: 10' x 2 1/2' Warr. @ 1.78 LF+5.--	22.80
Sidewalk cut: 10' x 2 1/2' Dirt.....	\$ N/C
	<u>\$205.41</u>