

93 Jarry St.

#28567

November 19, 1971

Mary R. Amaral

N. E. Cor. Shelburne St. & Pine
Grove St.

Please install 1" copper service to supply
cape house. Meter inside cellar wall.
Service from Pine Grove St.

Measures of 1" Curb Stop:

N x N line Shelburne St.	30.6 ft.
W x E " Pine Grove St.	7.6 ft.
S x N " House	6.4 ft.
W x W " "	22.4 ft.

Main is 32 ft. W x E line. / Work done 1/6/72

52 ft. - 1" Copper by Owner (32' out: 20' ins.)	
Labor.....	\$ 92.47
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
B-100 Mueller tapping. mach.....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 3 hrs. @ 7.00 hr.....	\$ 21.00
Compressor Use: 1 hr. @ 6.00 hr.....	\$ 6.00
St. cut: 7' x 2½' Warr. @ 1.78' + 5.--	\$ 17.46
Sidewalk cut: 10' x 2½' Dirt.....	\$ N/C
	\$ 198.43

Pa