

131 Willis St. 88

November 24, 1971

#28568

Louis Paiva

N. S. Loftus St., E. x. Easton St.

Please install 1" copper service to supply bungalow. Meter: inside cellar wall. Service from Loftus St.

Measures of 1" Curb Stop:

E x E line	Easton St.	345.1 ft.
S x N "	Loftus St.	7.1 ft.
W x E "	House	38.0 ft.
S x S "	"	33.1 ft.

Main is 36 ft. S x N line.

Work done Jan. 7, 1972

66 ft. - 1" Copper tubing by Owner
(36' out: 30' ins.)

Labor.....	\$ 101.11
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
B-100 Mueller tapp. mach. Use.....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
St. cut: 24' x 2½' Dirt.....	\$ N/C
Sidewalk cut: 10' x 2½' Dirt.....	\$ N/C
Loader use: 3 hrs. @ 7.00 hr.....	\$ 21.00
	\$ 183.61

1" Cop to cop cplg. 6 ft. from main -
By owner

P
02