

791 Purchase St. 52

November 26, 1971

#28570 N. B. 5¢ Savings Bank

E. S. County St., N. x William St.

Please install 1" copper service to supply
Bank bldg. Meter: inside cellar wall. Service
from County St.

Measures of 1" Curb Stop:

N x N line	Morgan St.	25.7 ft.
W x E "	Bldg.	9.1 ft.
N x S "	"	1.9 ft.
W x W "	"	24.7 ft.

Main is 32 ft. W x E line.

Work done Dec. 28, 1971

51 ft. - 1" Copper by City(32'out:19'ins.)

@ 1.30'	\$ 66.30
Labor	\$ 113.51
1 1" Hays Corporation	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
1 Buffalo Stop Box, comp.	\$ 10.00
Carting	\$ 10.00
B-100 Mueller tapp. mach.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 3 hrs. @ 7.00 hr.	\$ 21.00
Compressor Use: 2 hrs. @ 6.00 hr.	\$ 12.00
St. cut: 9' x 2½' Warr. @ 1.78' + 5. -- ..	\$ 21.02
Sidewalk cut: 10' x 2½' Blacktop	\$ 5.56
	\$ 300.89