

Tel. 2-7171

543 Acushnet Ave.

#28575

December 6, 1971

Antonio Carlesi

S. S. Chaffee St., W. x Church St.

Please install 1" copper service to supply garage. Meter: inside boiler room. Service from Chaffee St.

Measures of 1" Curb Stop:

W x W line Church St.

257.0 ft.

N x S " Chaffee St.

~~5.0 ft.~~ 4.0

W x E cor. Bldg.

~~26.0 ft.~~ 25.5

N x N side Bldg.

~~36.0 ft.~~ 29.6

Main is 14 ft. N x S line.

Work done Dec. 8, 1971

|                                                    |           |
|----------------------------------------------------|-----------|
| 52 ft. - 1" Copper tubing used (14' out: 38' ins.) |           |
| 46 ft. by City @ 1.30.....                         | \$ 59.80  |
| 6 ft. by Owner                                     |           |
| Labor.....                                         | \$ 41.83  |
| 1 P 1" Hayes Corporation.....                      | \$ 8.50   |
| 1 P 1" Hayes Curb Stop.....                        | \$ 14.00  |
| 1 P Buffalo Stop Box.....                          | \$ 10.00  |
| Carting.....                                       | \$ 10.00  |
| D-4 Drilling Machine Use.....                      | \$ 15.00  |
| 2 1" Motor cplg. @ 2.50 ea.....                    | \$ 5.00   |
| 1 P 10" x 1 1/2" Mueller D.S. Saddle.....          | \$ 18.12  |
| Loader Use: 2 hrs. @ 7.00 hr.....                  | \$ 14.00  |
|                                                    | <hr/>     |
|                                                    | \$ 196.25 |

Change of Measures  
965 Church St.

Oct. 28, 1981  
Ser. # 28575- 1"

|                        |          |
|------------------------|----------|
| N x S line Chaffee St. | 4.0 ft.  |
| W x E line Bldg.       | 25.5 ft. |
| N x N line Bldg.       | 29.6 ft. |

Dug stop box to shut off:  
1 - Caldwell Stop Box, complete  
Sidewalk cut: 6' x 3' Dirt  
Ford Loader

Hansen Lenling

