

Tel. 9-5639

12 Cook St.

102

December 15, 1971

102

#28578

Don's, Inc.

S.S. #478 Nash Rd., E. x Stanley St.

Please install 1" copper service to supply automotive store. Meter: inside N. E. cor. of showroom. Service from Nash Road.

Measures of 1" Curb Stop:

E x E line Stanley Street	249.0
N x S " Nash Road	610
W x E " Building	1.4
N x N " "	56.0

Main is 18 ft. N x S line

Work done January 11, 1972

1" copper to copper cplg. at property line

Sewer pipe is 4 ft. south from main

78 ft. of 1" copper: 60' Ins. 18' out.	\$101.40
Labor:	\$121.45
1 1" Corporation - Hays	\$ 8.50
1 1" Curb Stop - Hays	\$ 14.00
1 Buffalo stop box, complete	\$ 10.00
Carting	\$ 10.00
Use of Mueller B-100 Tapping machine	\$ 14.00
2-1" meter couplings @ 2.50 ea.	\$ 5.00
1" cop. to cop. cplg. - at line	\$.41
Compressor use: 1/2 hr. @ 6.00 hr.	\$ 3.00
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
St. cut: 50' x 24" War. @ 1.78' + 5.00	\$ 94.00
Sidewalk cut: 10' x 24" Dirt	\$ N/C
	\$395.76

Water Dept. supplied copper tubing

P
02