

97 Howard Ave. 116

#28579

December 15, 1971

Claire Lambert

N.S. #97 Howard Ave., WxBelle. Ave. 116

Please install 1" copper service to supply cottage. Meter; inside box on taker's land. Service from Howard Ave. Formerly supplied by conn. of 95 Howard Ave. #10508

Measures of 1" Curb Stop:

W x W line	Belleville Ave.	278.0 ft.
S x N "	Howard Ave.	11.5 ft.
W x W "	House	3.5 ft.
S x S "	Meter Box	18.4 ft.

Main is 42 ft. S x N line.

Work done Jan. 31, 1972

52½ ft. - 1" Copper by City (42' out: 10½')	
@ 1.30'	\$ 68.25
Labor	\$ 75.40
1 1" Hays Corporation	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
1 Acushnet Stop Box, complete	\$ 10.00
Carting	\$ 10.00
B-100 Mueller Tapp. Mach. Use	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
St. cut: 8' x 2½' Warr. @ 1.78LF + 5.00	19.24
St. cut: 9' x 2½' Warr. @ 1.78LF + 5.00	\$ 21.02
Sidewalk cut: 13' x 2½' Dirt	\$ N/C
Loader Use: 3 hrs. @ 7.00	\$ 21.00
Compressor Use: 2 hrs. @ 6.00 hr.	\$ 12.00
	<u>\$ 278.41</u>

p

03