

93 Jarry St. 127E

#28580

December 17, 1971

Mary R. Amaral

S.S. #310 Cummington St.

E. x Metcalf St.

Please install 1" copper service to supply
cape house. Meter: inside cellar wall. Service
from Cummington St.

Measures of 1" Curb Stop:

E x E line Metcalf St. 248.0 ft.

N x S " Cummington St. 4.6 ft.

E x W " House 8.2 ft.

N x N " " 26.7 ft.

Main is 14 ft. N x S line.

Work done January 7, 1972 / Laid with draft

42 ft. - 1" Copper tubing (By Owner)
(14' out: 28' ins.)

Labor.....	\$ 60.40
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
D-4 Drilling Mach. Use/.....	\$ 15.00
2 1" Meter cplg...@ 2.50 ea.....	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$ 14.00
1 8" x 1" Dresser DS #91 Saddle.....	\$ 16.56
	<u>\$153.46</u>

P. 2