

27 Ocean St.

89  
89

December 22, 1971

#28583

Carmo Construction Co., Inc.

E.S. Shawmut Ave., S. x Topham St.

Please install 1½" copper service to supply  
9 apartments. Meter; inside pit on taker's land  
Service from Shawmut Ave.

Measures of 1½" Oriseal Curb Stop:

|       |                    |      |
|-------|--------------------|------|
| N x N | line Topham Street | 80.0 |
| W x E | " Shawmut Avenue   | 7.0  |
| N x S | " Building         | 22.0 |
| W x W | " "                | 19.5 |

Main is 28 ft. W x E line

Work done January 13, 1972

|                                                 |          |
|-------------------------------------------------|----------|
| 35' of 1½" copper by owner: 7 ft. out. 28' ins. |          |
| Labor:                                          | \$ 88.68 |
| 1-1½" Hays Corporation                          | \$ 25.25 |
| 1-1½" Mueller Curb Stop                         | \$ 46.00 |
| 1 R-144 Caldwell Valve Box, complete            | \$ 20.70 |
| Carting                                         | \$ 10.00 |
| D-4 Drilling machine use                        | \$ 20.00 |
| Compressor use: 1 hr.                           | \$ 6.00  |
| Loader use: 3 hrs. @ 7.00 hr.                   | \$ 21.00 |
| 1 St. cut: 8' x 2½' War. @ 1.78'+5.00           | \$ 19.24 |
| 1 sidewalk cut: 8' x 2½' dirt                   | \$ N/C   |
| 1-8"x1½" Dresser #91 D. S. Saddle               | \$ 16.56 |
|                                                 | <hr/>    |
|                                                 | \$273.43 |

*PJA*