

Tel. 3-9100

155 Winston St.

#28588

January 21, 1972

Novelty Homes, Inc.

130 130

W. S. Pine Grove St., S.xManmouth St.

Please install 1" copper service to supply
cape house. Meter: inside cellar wall. Service
from Pine Grove St.

Measures of 1" Curb Stop:

S x S line	Manmouth St.	45.3 ft.
E x W "	Pinegrove St.	9.7 ft.
S x N "	House	2.6 ft.
E x E "	"	29.6 ft.

Main is 18 ft. E x W line.

Work done January 26, 1972

42 ft. - 1" Copper by City (18' out: 24' ins.)	@ 1.30'	\$ 54.60
Labor.....		\$ 63.60
1 1" Hays Corporation.....		\$ 8.50
1 1" Hays Curb Stop.....		\$ 14.00
1 Acushnet Stop Box.....		\$ 10.00
Carting.....		\$ 10.00
D-4 Drilling Machine use.....		\$ 15.00
2 1" Meter cplg. @ 2.50 ea.....		\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.....		\$ 14.00
Compressor Use: ½ hr. @ 6.00 hr..		\$ 3.00
1 - 8" x 1" Dresser #91 DS Saddle		\$ 16.56
St. cut: 6' x 2½' Warr. @ 1.78LF		\$ 15.68
Sidewalk cut: 10' x 2½' Dirt.....	+5.00	\$ N/C
		\$ 229.94

PJ