

2112 Acush. Ave. 119

March 9, 1972

#28597

Albert Poczatek

S.S. #120 Harwich St.

W x Belleville Ave.

Please install 1" copper service to supply
my house. Service from Harwich St. Meter:
inside cellar wall. 50¢

Measures of 1" Curb Stop:

W x W	line	Belleville Ave.	166.0 ft.
N x S	"	Harwich St.	6.0 ft.
W x E	"	House	3.0 ft.
N x N	"	"	18.0 ft.

Main is 18 ft. N x S line.

Work done April 3, 1972

34 ft. - 1" Copper by City (18'out:16'ins.)	
@ 1.30'.....	\$ 44.20
Labor.....	\$ 61.40
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Acushnet Stop Box, cmplete,.....	\$ 10.00
Carting.....	\$ 10.00
B-100 Mueller tapp. machine use.....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$ 14.00
Compressor Use: 1 hr. @ 6.00 hr.....	\$ 6.00
St. cut: 5' x 2½' Warr. @ 1.78LF+5.--	\$ 13.90
Sidewalk cut: 13' x 2½' Dirt.....	N/C
	\$ 201.00

82