

Tel. 7-7827

P.O.Box C-606, N.B., Mass.

March 27, 1972

107 107

#28602

Kenneth Roberge

SE cor. Belleville Rd. & King St.

Please install 1" copper service to supply  
warehouse. Meter: inside bldg. on floor. Service  
from King Street.

Measures of 1" Curb Stop:

|            |                |          |
|------------|----------------|----------|
| S x S line | Belleville Rd. | 31.0 ft. |
| W x E "    | King St.       | 3.0 ft.  |
| S x N "    | Bldg.          | 7.0 ft.  |
| W x W "    | "              | 9.0 ft.  |

Main is 6 ft. W x e line.

Work done April 28, 1972

LAI D WITH DRAIN

15 ft. - 1" Copper tubing - by Owner  
(6' out: 9' ins. )

|                                    |    |        |
|------------------------------------|----|--------|
| Labor.....                         | \$ | 60.70  |
| 1 1" Hays Corporation.....         | \$ | 8.50   |
| 1 1" Hays Curb Stop.....           | \$ | 14.00  |
| 1 Acushnet Stop Box.....           | \$ | 10.00  |
| Carting.....                       | \$ | 10.00  |
| B-100 Mueller Tapp. Mach. Use..... | \$ | 14.00  |
| Loader Use: 2 hrs. @ 7.00 hr.....  | \$ | 14.00  |
| 2 1" Meter cplg. @ 2.50 ea.....    | \$ | 5.00   |
|                                    |    | <hr/>  |
|                                    | \$ | 136.20 |

P  
50