

Tel. 2-3178

10 Mulberry St., Acushnet

April 5, 1972

#28608

Frederick Philipp

W. S. Rowe St., S. x Sawyer St.

Please install 1" copper service to supply bungalow. Meter: inside cellar wall. Service from Rowe St. on existing main.

Measures of 1" Curb Stop:

S x S line	Sawyer St.	598.6 ft.
E x W "	Rowe St.	2.0 ft.
N x S "	Bldg.	22.8 ft.
E x E "	House	41.0 ft.

Main is 4 ft. E x W line.

Work done May 24, 1972

46 ft. - 1" Copper by Owner (4' out: 44' ins.)	
Labor.....	\$ 92.83
1 1" Hays Corporation.....	\$8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Caldwell Stop Box.....	\$ 12.00
Carting.....	\$ 10.00
D-4 Drilling Machine Use.....	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$ 14.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.....	\$ 3.00
1 6" x 1" Christy D.S. Saddle.....	\$ 9.25
Sidewalk cut: 4' x 2 $\frac{1}{2}$ ' Dirt.....	\$ N/C
Inside cut: 40' x 2 $\frac{1}{2}$ ' Dirt.....	\$ N/C
	\$ 183.58

P2