

Tel. 3-2055

216 Richmond St.

76

Mrs. Emile Martel

76

#28611

S. S. Austin St., W.xShawmut Ave.

April 12, 1972

Please install 1" copper service to supply bungalow. Meter inside cellar wall. Service from Austin St.

Measures of 1" Curb Stop:

W	x	W line	Shawmut Ave.	185.0 ft.
N	x	S	" Austin St.	4.5 ft.
E	x	W	" House	8.5 ft.
N	x	N	" "	27.0 ft.

Main is 14 ft. N x S line.

Work done May 9, 1972

39 ft. - 1" Copper tubing by Owner(14'out:25'in)	
Labor.	\$ 62.42
1 1" Hays Corporation	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
1 Caldwell Stop Box, complete	\$ 12.00
Carting.	\$ 10.00
B-100 Mueller Tapp. Mach. Use...	\$ 14.00
2 1" Meter Cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr..	\$ 14.00
Compressor Use: $\frac{1}{2}$ hr* @ 6.00 hr.	\$ 3.00
S. cut: 5' x 2 $\frac{1}{2}$ ' Warr. @ 1.78LF + 5.--	\$ 13.90
Sidewalk cut: 8' x 2 $\frac{1}{2}$ ' Dirt.	\$ N/C
	\$156.82