

27 Ocean St., New Bedford, Mass.

April 28, 1972

#28618

Carmo Construction

N. E. cor. Chancery St.
& Maxfield St.

Please install 1" copper to supply bungalow of
Carmo Construction Co. Meter inside cellar
wall. Service from Maxfield St.

Measures of 1" Curb Stop:

E x E line Chancery St.	33.6 ft.
S x N " Maxfield St.	7.0 ft.
W x E " House	7.0 ft.
S x S " "	31.0 ft.

Main is 26 ft. S x N line.

Work done May 24, 1972

52 ft. - 1" Copper by City(26'out:26'ins.)	
@ 1.30'	\$ 67.60
Labor	\$ 92.64
1 1" Hays Corporation	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
1 Caldwell Stop Box, comp	\$ 12.00
Carting	\$ 10.00
B-100 Mueller Tapp. Mach. Use	\$ 14.00
2 1" Meter cplg. @ 2.50 ea	\$ 5.00
Loader Use: 3 hrs. @ 7.00 hr.	\$ 21.00
Compressor Use: 1 hr. @ 6.00 hr. ..	\$ 6.00
St. cut: 7' x 2½' Warr. @ 1.78' + 5.--	17.46
Sidewalk cut: 7' x 3' Blacktop @ 2.00	
S.Y.	\$ 4.66
	\$ 272.86

Es