

Tel. 4-0394

108 Mt. Pleasant St. *EE*

May 5, 1972

#28622

Jean P. Nolan

W.S. Ayer St., S. x Sawyer St. *EE*

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall.

Service from Ayer St. 50¢

Measures of 1" Curb Stop:

S x S line Sawyer St.	181.8
-----------------------	-------

E x W " Ayer St.	8.0
------------------	-----

N x S " Building	15.0
------------------	------

Main is 18 E x W line

Work done July 18, 1972

53' of 1" copper by owner: 18' out-35' out.

Labor \$ 45.96

p 1" Corporation - Hays 8.50

p 1" Curb stop - Hays 14.00

p Buffalo stop box, complete 12.00

Carting 10.00

Mueller B-100 Tapping Machine use 14.00

2-1" meter cplgs. @ 2.50 5.00

Loader use: 2 hrs. @ 7.00 hr. 14.00

Compressor use: 1/2 hr. @ 6.00 hr. 3.00

Street cut: 8'x2' War. @ 1.78' + 5.00 19.24

Sidewalk cut: 5x4' Cem. @ 5.75SY 12.77

158.47