

637 Church St.

23

#28629

May 12, 1972

Frederick J. Reusch, Sr.

S. S. Cherry Tree Lane, E. x Shady
Lane

Please install 1" copper service to supply
cape house. Meter inside cellar wall. Service
from Cherry Tree Lane.

Measures of 1" Curb Stop:

E x E line	Shady Lane	210.0 ft.
N x S "	Cherry Tree Lane	5.0 ft.
E x W "	House	5.0 ft.
N x N "	House	29.5 ft.

Main is 14 ft. N x S line.

Work done May 17, 1972

41 ft. - 1" Copper by Owner (14' out: 27' ins.)	
Labor.....	\$ 91.10
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Caldwell Stop Box,	\$ 12.00
Carting.....	\$ 10.00
B-100 Mueller tapp. Mach. Use.....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$ 14.00
St. cut: 6' x 2½' Dirt.....	\$ N/C
Sidewalk cut: 8' x 2½' Dirt N.....	\$ N/C

\$ 168.60

20