

34 Irvington St. 132C

May 22, 1972

#28634

Charles Martin

132C

S. S. Prairie Ave., W. x Acushnet Ave.

Please install 1" copper service to supply
ranch house. Meter inside cellar wall. Service
from Prairie Ave. Ready for Service.

Measures of 1" Gurb Stop:

W x W line	Acushnet Ave.	323.0 ft.
N x S "	Prairie Ave.	6.0 ft.
W x E "	House	4.2 ft.
S x N "	House	30.0 ft.

Main is 18 ft. N x S line.

Work done June 2, 1972

50 ft. - 1" Copper by City @ 1.30'	
(18' out: 32' ins.).....	\$ 65.00
Labor.....	\$ 90.90
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Caldwell Stop Box.....	\$ 12.00
Carting.....	\$ 10.00
D-4 Drilling Machine Use.....	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 3 hrs. @ 7.00 hr.....	\$ 21.00
Compressor 1 hr. @ 6.00 hr.....	\$ 6.00
St. cut: 6' x 2½' Warr. @ 1.78' + 5.--	15.68
Sidewalk cut: 10' x 2½' Dirt.....	N/C
1 8" x 1" Christy D.S. Saddle.....	\$ 11.75
	<u>\$ 274.83</u>

P02