

107 Rodney St.

June 5, 1972

5

#28637

Domingos Quadros

W. S. Shell St., S. x Bass St.

Please install 1" copper service to supply bungalow. Main to be extended. Will pay assessment in full. Service from Shell St. Meter - inside cellar wall.

Measures of 1" Curb Stop:

S x S line Bass St.	58.6 ft.
E x W " Shell St.	6.0 ft.
S x N cor. House	3.6 ft.
E x E " "	26.0 ft.

Main is 1 1/4 ft. E x W line.

Work done June 23, 1972

Laid with the drain

✓ 42 ft. - 1" Copper tubing by Owner
(14' out: 28' ins.)

Labor.....	\$	108.52
1 ✓ 1" Hays Corporation.....	\$	8.50
1 ✓ 1" Hays Curb Stop.....	\$	14.00
1 ✓ Caldwell Stop Box, complete.....	\$	12.00
Carting.....	\$	10.00
B-100 Mueller Tapp. Machine Use.....	\$	14.00
2 1" Meter cplg. @ 2.50 ea.....	\$	5.00
Loader Use: 2 hrs. @ 7.00	\$	14.00
	\$	186.02