

Paul W. Erickson, V.P., 969 Shawmut Ave.

June 9, 1972

#28642

American Flexible Conduit Co., Inc.

N.S. Road "B"; W. x Industrial Pk. Rd.

Please install 8" C.I.C.L. Fire Supply to
supply plant. Service from Road "B".

Measures of 8" A. P. Smith Tapping Gate Valve:

1st. hyd. W x Railroad tracks on B
Street

66.4

S x N line B Street

74.5

E x E " Building

188.0

Main is 72 ft. S x N line

72.0

Line Service

Work done July 12, 13, 14, 1972

72' of 8" C.I.C.L. Duct. Tyton
Pipe @

\$ 288.72

Labor:

445.06

16"x16"x8" Darling Tapping Sleeve

268.56

8" A.P.Smith Tapping Gate Valve

172.62

4" C. I. Gate Box, Complete

67.72

Carting

30.00

S-54 A.P.Smith drilling machine use

40.00

Loader use: 4 hrs. @ 7.00 hr.

28.00

Compressor use: 1 hour

6.00

St. cut: 46'x24' War. @ 1.78 L.F.+5.00

86.88

25 lbs. Mineralead @ .24 lb.

6.00

1 3/4 lbs. Asb. Yarn. @ 2.28 lb.

3.99

Supervision

103.21

1546.76

October 5 & 6, 1972

Cost of relocating an 8" Fire Supply
No. 28642 in Road B, Industrial Park for the
American Flexible Conduit Co.. This service
was in the way of a drain:

1 - 8"xl8" Cement lined Offset, Bell & Spigot.	\$ 74.00
1 - 8" Smith Blair Style #441 Cplg.	\$ 26.30
3 ft. of 8" C. I. C. L. Tyton Pipe @ 3.25 ft.	\$ 9.75
10 lbs. Mineralead @ .20 lb.	\$ 2.00
3/4# 5/8" Asbestos Yarning @ 1.90#	\$ 1.43
Compressor use: 2 hrs. @ 6.00 hr.	\$ 12.00
Loader use: 6 hrs. @ 7.00 hr.	\$ 42.00
5 gals. Water-plug cement	\$ 17.45
20 ft. of 8" cement asbestos pipe @ 1.89 ft.	\$ 37.80
Carting.	\$ 20.00
Labor.	\$ 231.52
Supervision.	\$ 46.30
St. cut: 18'xl2' Warrenite @ 1.78 L. F. + 5.00	\$ 37.04
Total Cost.	\$ 557.59

Rapoza, Louis

Vieira, Milton

~~Medeiros, John~~

Prenda, Seraphim

Medeiros, John

Wilkinson, John

Camara, Alfred

Vetters, Milton
Friends, Geraphim

Raposo, Louis
Mendes, John
Mendes, John
Wilkinson, John
Camara, Alfred