

28643

Irene Silva
June 9, 1972
1137 Victoria St.
New Bedford, Mass.

96 89

Please install 1" copper to supply a bungalow
of Irene Silva at N.W. cor. Harvard St. and
Loftus St. Meter-inside cellar wall.

Service from Harvard St.

Measures of 1" Curb Stop:

N x N line	Loftus St.	24.1 ft.
E x W "	Harvard	7.0 ft.
N x S "	House	2.0 ft.
E x E "	"	25.0 ft.

Main is 18 ft. E x W line.

Work done July 11, 1972

39 ft. - 1" Coppertubing by Owner
(18' out: 21' ins.)

Labor.....	\$ 48.12
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Caldwell Stop Box.....	\$ 12.00
Carting.....	\$ 10.00
B-100 Mueller Tapp. Mach. Use.....	\$ 14.00
2 1" Meter Cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$ 14.00
St. cut: 8' x 3' Dirt.....	\$ N/C
Sidewalk cut: 10' x 3' Dirt.....	\$ N/C
	\$125.62