

#28644

1137 Victoria St., N.B. ⁸⁹

July 9, 1972

Irene Silva ⁹⁶

W.S. Harvard St. N x Loftus St.

Please install 1" copper to supply bungalow of
irene Silva at W.S. Harvard St. N x Loftus St.
Meter inside cellar wall. Service from Harvard
St. (lay with drain)

Measures of 1" Curb Stop:

N x N line	Loftus St.	90.1 ft.
E x W "	Harvard St.	7.0 ft.
N x S "	House	2.0 ft.
E x E "	"	29.0 ft.

Main is 18 ft. E x W line.

Work done July 11, 1972

43 ft. - 1" Copper tubing by Owner
(18' out: 25' ins.)

Labor.....	\$	55.72
1 1" Hays Corporation.....	\$	8.50
1 1" Hays Curb Stop.....	\$	14.00
1 Caldwell Stop Box.....	\$	12.00
Carting.....	\$	10.00
B-100 Mueller Tapp. Machine Use.....	\$	14.00
2 1" Meter cplg. @ 2.50 ea.....	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$	14.00
St. cut: 8' x 3' Dirt.....	\$	N/C
Sidewalk cut: 10' x 3' Dirt.....	\$	N/C

\$ 133.22