

Tel.# 3-1019

17 Franklin St. 132  
New Bedford, Mass.

#28649

July 3, 1972

Edmund Martins

N.S. Hanover St.: Wx Morton Ave.

Please install 1" copper to supply ranch  
house of Edmund Martins.

Meter: inside cellar wall

Service from: Hanover St.

Measures of 1" Curb Stop:

W x W line Morton Avenue 177.2

S x N " Hanover St. 2.0

W x E " House 4.4

S x S " 30.0

Main is 36' S x N line

Work done July 12, 1972

|                                             |          |
|---------------------------------------------|----------|
| P52' of 1" copper @ 1.30': 36' out 16' INS. | \$ 67.60 |
| Labor:                                      | \$126.26 |
| P 1-1" Hays corporation                     | \$ 8.50  |
| P 1-1" Hays Curb Stop                       | \$ 14.00 |
| P 1 Caldwell Stop Box, Complete             | \$ 12.00 |
| Carting                                     | \$ 10.00 |
| Mueller B-100 Tapping Machine Use           | \$ 14.00 |
| 2-1" meter couplings @ 2.50 ea.             | \$ 5.00  |
| Loader use: 3 hrs. @ 7.00 hr.               | \$ 21.00 |
| Compressor use: 1 hour                      | \$ 6.00  |
| St. cut: 8x3' War.: 1.78' + 5.00            | \$ 19.24 |
| St. cut: 7x3' War.: 1.78' + 5.00            | \$ 17.46 |
| Sidewalk cut: 10'x3' Dirt                   | N/C      |
|                                             | <hr/>    |
|                                             | \$321.06 |