

#28650

Armand Sansoucy
July, 6, 1972
929 Maplewood St.
New Bedford, Mass.

1329

Please install 1" copper to supply 1 family cape
of Armand Sansoucy at s.s. Winston St. E.x Bart-
lett St. Meter inside cellar wall.
Service from Winston St.

Measures of 1" Curb Stop:

E x E line	Bartlett St.	740.0 ft.
N x S "	Winston St.	6.8 ft.
W x W "	House	14.7 ft.
N x N "	House	46.7 ft.

Main is 14 ft. N x S line.

Work done Aug. 22, 1972

✓ 60 ft. - 1" Copper tubing by Owner
(14' out: 46' ins.)

Labor.	\$	41.77
1 1/2" Hays Corporation.	\$	8.50
1 1/2" Hays Curb Stop.	\$	14.00
1 Caldwell Stop Box.	\$	12.00
Carting.	\$	10.00
B-100 Mueller Tapp. Mach. Use.	\$	14.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor Use: 1/2 hr. @ 6.00 hr.	\$	3.00
St. cut: 6' x 2 1/2' Warr. @ 1.78' + 5.--	\$	15.68
Sidewalk cut: 8' x 2 1/2' Dirt		W/C
	\$	137.95