

#28651

Armand Sansoucy  
929 Maplewood St.  
New Bedford, Mass.

1327

July 5, 1972

Please install 1" copper to supply 1 family  
cape of Armand Sansoucy. North s. Winston St.,  
Ex Bartlett St. Meter inside cellar wall.

Service from Winston St.

Measures of 1" Curb Stop:

E x E line	Bartlett St.	743.0 ft.
S x N "	Winston St.	5.2 ft.
W x W "	House	15.0 ft.
S x S "	"	45.7 ft.

Main is 36 ft. S x N line. Work done 8/23/72

80 ft. - 1" Copper tubing (36' out: 44' ins.)	
60 ft. - by Owner	
20 ft. - by City @ 1.30' . . . . .	\$ 26.00
Labor . . . . .	83.53
1 1" Hays Corporation . . . . .	8.50
1 1" Hays Curb Stop . . . . .	14.00
1 Caldwell Stop Box . . . . .	12.00
Carting . . . . .	10.00
1-100 Mueller Tapp. Mach. Use . . . . .	14.00
2 1" Meter cplg. @ 2.50 ea. . . . .	5.00
St. cut: 20' x 2½' Warr. @ 1.78' + 5.--	40.60
Sidewalk cut: 8' x 2½' Dirt . . . . .	N/C
Loader Use: 3 hrs. @ 7.00 hr. . . . .	21.00
Compressor Use: 1 hr. @ 6.00 hr. . . . .	6.00
	<hr/>
	\$ 240.63