

#28653

54 Hawthorn St.

of
62

July 10, 1972

Peter D. Nowell

S.E. Cor. Fairmount; E.s. Jenny-

Lind St..

Please install 1" copper to supply cape cod cottage. Meter inside cellar wall. Service from Fairmount St.

Measures of 1" Curb Stop:

E x E line	Jenny Lind St.	47.0
N x S "	Fairmount St.	5.0
W x E "	House	2.5
N x N "	"	19

Main ls 18 ft. N x S line
Work done July 19, 1972

34' of 1" copper by owner:	18' out. 16' ins.	
Labor		\$ 51.05
1" Hays Corporation		8.50
1" Hays Curb Stop		14.00
Buffalo Stop box, complete		12.00
Carting		10.00
Mueller Tapping Machine use - xxxxxx		14.00
2-1" meter cplgs. @ 2.50 ea.		5.00
Loader use: 2 hrs. @ 7.00 hr.		14.00
St. cut: 3x3' War. @ 1.78' + 5.00		19.24
Sidewalk cut: 13' x 3' Dirt		N/C
Compressor use: 1/2 hr. @ 6.00 hr.		3.00
		150.79