

#28656

209 Jarry St.

af
78

July 11, 1972

Rene A. Carroll

#178 E.s. State St./ S.x Hazard St.

Please install $3/4$ " copper to supply 3-family house. Meter inside cellar wall. Service from State St.

Measures of $3/4$ " Curb Stop:

N x N line	Hazard St.	126.0
W x E	" State St.	8.2
S x N	" House	1.6
W x W	" "	12.3

Main is 30 ft. W x E line
Work done July 18, 1972

REF. 3806 + 3807 TO BE DISC.

✓ 36' of 3/4" copper @ 1.00 ft.	\$ 36.00
30' out. 6' inside	
Labor:	72.46
✓ 3/4" Hays Corporation	5.75
✓ 3/4" Hays Curb Stop	11.25
✓ Buffalo stop box, complete	12.00
Carting	10.00
Mueller B-100 tapping machine use	12.00
2-3/4" meter cplgs. @ 2.00 ea.	4.00
Loader use: 3 hrs. @ 7.00 hr.	21.00
Compressor use: 1/2 hr. @ 6.00 hr.	3.00
st. cut: 8'x2 1/2' War. @ 1.78' + 5.00	19.24
Sidewalk cut: 10x2 1/2' Blacktop @ 2.00 SY	5.56
	\$212.26