

31 Stowell St.

July 12, 1972

119

#28657

Vincent Fernandes

120 Dawson St., E. x Acushnet Ave.

Please install 1" copper to supply commercial bldg. In box on taker's land (meter). Service from Dawson St. Main to be extended. Assessment to be paid in full before turning on. 50¢

Measures off" Curb Stop:-

E x E line	Acushnet Ave.	192.0 ft.
N x S "	Dawson St.	8.0 ft.
E x W "	Bldg.	7.5 ft.
N x N "	Meter Pit	8.0 ft.

Main is 18 ft. N x S line.
Work done August 3, 1972

23 ft. - 1" Copper tubing by Owner
(18' out: 5' ins.)

Labor.....	\$ 41.18
1 8 1" Hays Corportation.....	\$ 8.50
1 8 1" Hays Curb Stop.....	\$ 14.00
1 Caldwell Stop Box, complete.....	\$ 12.00
Carting.....	\$ 10.00
B-100 Mueller tapp. Machine Use.....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$ 14.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.....	\$ 3.00
St. cut: 8' x 2 $\frac{1}{2}$ ' Warr. @ 1.78' + 5.--..	\$ 19.24
Sidewalk cut: 7' x 2 $\frac{1}{2}$ ' Dirt.....	\$ N/C

\$140.92