

PO Box E 914

July 13, 1972

112

#28658

Southeastern Bank & Trust

1918 Acush. Ave. x Hadley St.

Please install 1" copper service to supply commercial bldg. Meter inside cellar. Service from Acushnet Ave.

Measures of 1" Curb Stop:

S x S	line Hadley Street	126.6
W x E	" Acushnet Avenue	9.3
S x S	" Building	28.4
W x W	" "	39.0

Main is 48' " x E line

Work done July 20, 1972

98' of 1" copper by owner:	48' out 50' ins.	
Labor:		\$ 30.77
1" Hays Corporation		8.50
1" Hays Curb Stop		14.00
Buffalo stop box, complete		12.00
Carting		10.00
Mueller B-100 Tapping Machine use		14.00
2-1" meter cplgs. @ 2.50 ea.		5.00

94.27

Owner supplied copper tubing - dug and
backfilled trench ~~xxxxxx~~ and will
maintain trench cuts.