

558 Pleasant St. *oh*

July 20, 1972 *36*

#28667

Residential Youth Center of N. B.
252 County St.

Please install $1\frac{1}{2}$ " copper service to supply
lodging house. Meter inside cellar wall. Service
from South St.

Measures of $1\frac{1}{2}$ " Curb Stop - Oriseal:

E x E	line County Street	36.5
S x N	" South St.	7.5
W x E	" House	2.5
S x S	" "	16.5

Main is 26' S x N line
Work done July 25, 1972

39' of 1½" copper by owner: 26' out. 13' ins.

Labor: \$ 93.29

1½" Hays Corporation 25.25

1½" Hays Curb Stop - Oriseal 46.00

R-144 Caldwell Valve Box, complete 22.75

Carting 10.00

D-4 Drilling Machine use 20.00

Loader use: 3 hrs. @ 7.00 hr. 21.00

Compressor use: 1 hr. @ 6.00 hr. 6.00

8' x 1½" Dresser #91 D. S. Saddle 16.56

St. cut: 7'x3' War. - South St. Side

@ 1.78' + 5.00 17.46

Sidewalk cut: 8'x3' Blacktop - South

St. Side @ 2.00 S. Y. 5.34

\$283.65