

128 Hathaway Rd.

July 26, 1972

#28668

Kenneth Almeida

130

N.S. Marion St., E. x Adelaide St.

Please install 1" copper service to supply
Cape Cod Cottage. Meter inside cellar wall.
Service from Marion St.

Measures of 1" Curb Stop:

E x E line Adelaide St.	179.6 ft.
S x N " Marion St.	7.0 ft.
W x E " House	10.0 ft.
S x S " House	27.0 ft.

Main is 36 ft. S x N line.

Work done Aug. 14, 1972

P.L.W.D.

58 ft. - 1" Copper tubing by City	
(36' out: 22' ins.) @ 1.30'	\$ 75.40
Labor.....	\$ 71.00
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Caldwell Stop Box, complete.....	\$ 12.00
Carting.....	\$ 10.00
B-100 Mueller Tapp. Mach. Use.....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$ 14.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.....	\$ 3.00
St. cut: 5' x 2 $\frac{1}{2}$ ' Warr. @ 1.78'.....	\$ 13.90
	\$240.80