

36 Dudley St.

20

July 27, 1972

#28669

John G. Brennan

16

S.S. #40 Ruth St., E. x Cleveland St.

Please install 1" copper service to supply
commercial bldg. Meter inside cellar wall.
Service from Ruth St.

Measures of 1" Curb Stop:

E x E line	Abbot St.	6.0 ft.
N x S "	Ruth St	6.6 ft.
E x W "	Bldg.	6.0 ft.
N x S "	Bldg.	25.4 ft.

Main is 18 ft. N x S line.
Work done August 10, 1972

41 ft. - 1" Copper tubing by Owner
(18'out: 23'ins.)

Labor.....	\$	45.96
1 1" Hays Corporation.....	\$	8.50
1 1" Hays Curb Stop.....	\$	14.00
1 Caldwell Stop Box.....	\$	12.00
B-100 Mueller Tapp. Mach. Use:.....	\$	14.00
2 1" Meter cplg. @ 2.50 ea.....	\$	5.00
Carting.....	\$	10.00
	\$	<u>109.46</u>

Contractor dug, backfilled & will
maintain trench cuts.