

711 Coggeshall St.

132 B

#28708

August 17, 1972

Joseph C. Girouard

E.S. Bartlett St.

S. x Marlborough St.

Please install 1" copper service to supply
cottage. Meter inside box on taker's land.
Service from Bartlett St. Main to be extended.
50¢

Measures of 1" Curb Stop:

S x S line Marlborough St. 194.0 ft.

W x E " Bartlett St. 18.0 ft.

S x Hydrant 11.0 ft.

N x N " Meter Box 5.0 ft.

Main is 36 ft. W x E line.

Work done Nov. 17 & Dec. 4, 1972

36 ft. - 1" Copper tubing by Owner

Labor.....	\$	96.31
1 p 1" Hays Corporation.....	\$	8.50
1 p 1" Hays Curb Stop.....	\$	14.00
1 p Caldwell Stop Box.....	\$	12.00
Carting.....	\$	10.00
B-100 Mueller Tapp. Mach. Use.....	\$	14.00
2 1" Meter cplg. @ 2.50 ea.....	\$	5.00
Loader Use: 3 hrs. @ 7.00 hr.....	\$	21.00
St. cut: 36' x 2½' Dirt.....	\$	N/C

\$ 180.81