

Tel. 4-0392

464 Allen St.

of
34

#28709

August 25, 1972

Flora M. Roderick

S.S. #454 Allen St., W. x Rural St.

Please install 1" copper service to supply
my garage. Meter in garage above floor. Service
from Winter Street.

Measures of 1" Curb Stop:

S x S line Allen St.	72.7 ft.
W x E " Winter St.	6.8 ft.
S x N " Garage	5.6 ft.
W x W " Garage	11.3 ft.

Main is 28 ft. W x E line.

Work done January 18, 1973

37 ft. - 1" Copper tubing by City @ 1.30'	
(28' out: 9' ins.).....	\$ 48.10
Labor.....	\$ 70.58
1 Caldwell Stop Box.....	\$ 12.00
2 1" Hays curb stop @ 14.00 ea....	\$ 28.00
Carting.....	\$ 10.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
1 - 1½" Cop to cop. cplg.....	\$.79
1 - 1½" x 1" Reducer cplg.....	\$ 2.16
1 - 1½" x 1½" x 1½" Tee.....	\$ 2.88
Compressor 1 hr. @ 6.00 hr.....	\$ 6.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$ 14.00
St. cut: 8' x 2½' Warr. @ 1.78' + 5.--	19.24
Sidewalk cut: 2 - 5' x 4' Cement	
@ 5.75 S.Y.....	\$ 25.53
	<u>\$ 244.28</u>