

#28730

September 14, 1972

34 Burt St. *of*
Acushnet, Mass.

Raymond A. Trahan

N.E. cor. Stevenson St. & Morton Ave. *132*

Please install 1" copper service to supply
ranch home. Meter inside cellar wall. Service
from Stevenson St.

Measures of 1" Curb Stop:

E x E line	Morton Ave.	56.2 ft.
S x N "	Stevenson St.	6.0 ft.
E x W "	House	6.2 ft.
S x S "	"	32.0 ft.

Main is 32 ft. S x N line.

Work done Oct. 12, 1972

60 ft. - 1" Copper tubing ^{by City} (32' out: 28' ins.)
@ 1.30' \$ 78.00

Labor \$ 97.67

1 P 1" Hays Corporation \$ 8.50

1 P 1" Hays Curb Stop \$ 14.00

1 Caldwell Stop Box, complete \$ 12.00

Carting \$ 10.00

B-100 Mueller Tapp. Mach. use: \$ 1.00

2 1" Meter cplg. @ 2.50 ea. \$ 5.00

Loader Use: 3 hrs. @ 7.00 hr, \$ 21.00

Compressor Use: 1 hr. \$ 6.00

St. cut: 6' x 2 1/2' Warr. @ 1.78' +5.-- \$ 15.68

Sidewalkcut: 6' x 2 1/2' Dirt N/C \$281.85