

128 Nauset St. *g*

September 15, 1972

#28731

Arnold Briden, Trustee

127B

N.W. cor. Hawes St. & Brockton St.

Please install $1\frac{1}{2}$ " copper service to supply
4-plex. Meter in utility room. Service from
Hawes St.

Measures of $1\frac{1}{2}$ " Curb Stop:

N x N line	Brockton St.	11.3 ft.
E x W "	Hawes St.	5.0 ft.
N x S "	Bldg.	1.4 ft.
E x E "	Bldg.	15.0 ft.

Main is 18 ft. E x W line.
Work done Oct. 26, 1972

32 ft. - 1½" Copper by Owner(18' out:14' ins.)	
Labor.	\$ 47.22
p1 1½" Hays Corporation.	\$ 25.25
p1 1½" Hays Curb Stop.	\$ 46.00
p2-144 Caldwell Gate Box.	\$ 22.75
Carting	\$ 10.00
3-4 Drilling Mach, Use	\$ 20.00
6" x 1½" Dresser style 91 DS Saddle.	\$ 11.88
Loader Use: 2 hrs. @ 7.00 hr.. . .	\$ 14.00
Compressor Use: ½ hr. @ 6.00 hr. . .	\$ 3.00
St. cut: 6' x 2½' Warr. @ 1.78' +5.--	15.68
Sidewalk cut: 10' x 2½' Dirt W.S. . .	\$ N/C
	\$ 215.78