

128 Nauset St.

of

September 15, 1972

#28732

Arnold Briden, Trustee

110

N. S. Clifford St., W. x Arlington St

Please install $1\frac{1}{2}$ " copper service to supply
4-plex. Meter in utility room.

Measures of $1\frac{1}{2}$ " Curb Stop:

W x W line	Arlington St.	81.0 ft.
S x N	" Clifford St.	7.0 ft.
E x W	" Bldg.	20.0 ft.
S x S	" Bldg.	15.0 ft.

Main is 32 ft. S x N line.

Work done Oct. 17, 1972

Partly laid with drain

41 ft. - 1½" Copper by Owner(32'out: 9' ins.)
 Labor. \$ 63.19
 1 1½" Hays Corporation. \$ 25.25
 1 1½" Hays Curb Stop. \$ 46.00
 Carting. \$ 10.00
 PR-114 Caldwell Gate Box. \$ 22.75
 D-4 Drilling Machine Use \$ 20.00
 16" x 1½" Dresser D.S. Saddle style 91. \$ 11.88
 Loader Use: 2 hrs. @ 7.00 hr.. . . . \$ 14.00
 Compressor Use: 1 hr.. . . . \$ 6.00
 St. cut: 6' x 2½' Warr. @ 1.78' + 5.00 \$ 15.68
 \$234.75