

#28734

1007 Rockdale Ave. *af*

September 20, 1972 *69*

Robert A. Albanese

W.S. #1005 Rockdale Ave., N x
Parker St.

Please install $3/4$ " copper to supply store.
Meter on floor in bldg. Service from Rockdale
Ave.

Measures of $3/4$ " Curb Stop:

N x N	line Parker St.	63.5 ft.
E x W	" Rockdale Ave.	6.0 ft.
N x S	" Bldg.	2.0 ft.
E x E	" Bldg.	47.0 ft.

Main is 18 ft. E x W line.

work done Oct. 25, 1972

Laid with drain

59 ft. - 3/4" Copper Used (18' out: 41' ins.)

41 ft. by Owner

18 ft. by City @ 1.00' \$ 8.00

Labor \$ 47.33

1 3/4" Hays Corporation \$ 5.75

1 3/4" Hays Curb Stop \$ 11.25

Caldwell Stop Box, comp. \$ 12.00

Carting \$ 10.00

B-100 Mueller Tapp. Mach. Use \$ 12.00

2 3/4" Meter cplg. @ 2.00 ea. \$ 4.00

Loader Use: 2 hrs. @ 7.00 hr. \$ 14.00

\$ 124.33