

2960 Acushnet Ave.

#28735

September 25, 1972

132 A+

Torovir Inc.

E.s. Acushnet Ave.: NxPhilip Rd.

Please install 1" copper to supply do-nut shop. Meter inside cellar wall. Service from Acushnet Ave. Lay with drain.. - Partly

Measures of 1" CURb Stop:

N x N	line	Phillip Rd.	206.0 ft.
W x E	"	Acushnet Ave.	6.0 ft.
S x N	"	Bldg.	2.6 ft.
W x W	"	Bldg.	50.4 ft.

Main is 40 ft. W x E line.

Work done Oct. 27, 1972

87 ft. - 1" Copper tubing (40' out: 47' ins.)	
40 ft. by City @ 1.30'	\$ 52.00
Labor	97.69
1 1" Hays Corporation	8.50
1 1" Hays Curb Stop	14.00
1 Caldwell Stop Box	12.00
B-100 Mueller Tapp. Mach. Use	14.00
Carting	10.00
2 1" Meter cplg. @ 2.50 ea	5.00
St. cut: 6' x 2 1/2' Warr. @ 1.78' +5.--	15.68
Loader Use: 3 hrs. @ 7.00 hr	21.00
Compressor Use: 1 hr. @ 6.00 hr	6.00
	\$ 255.87