

Tel. 4-1995

584 County St. *of*

#28737

September 26, 1972

B. W. B. Construction

132D

SW cor. Acushnet Ave. & Beverly St.

Please install 1" copper service to supply
Cape Cod cottage. Meter inside cellar wall.
Service from Beverly St.

Measures of 1" Curb Stop:

W x W line Acushnet Ave.

33.0 ft.

N x S " Beverly St.

8.0 ft.

W x E " House

13.0 ft.

N x N " "

48.0 ft.

Main is 18 ft. N x S line.

Work done Oct. 24, 1972

60 ft. - 1" Copper tubing by Owner
(18' out: 42'ins.)

Labor.	\$	43.42
1 1" Hays Corporation	\$	8.50
1 1" Hays Curb Stop	\$	14.00
1 Caldwell Stop Box.	\$	12.00
Carting.	\$	10.00
D-4 Drilling Machine Use	\$	15.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.. . . .	\$	14.00
Compressor Use: 1 hr. @ 6.00 hr. . . .	\$	6.00
St. cut: 8' x 6' Warr. @ 1.78' + 5.00	\$	19.24
Sidewalk cut: 10' x 3' Dirt.	\$	N/C

6" x 1" Dresser style 91 D.S. Saddle \$ 147.16
\$ 11.88
\$ 159.04