

Tel. 7-4505

17 Hollyhock St. *of*

September 27, 1972 *22*

#28741

Rose S. Espinola

#15-17 Hollyhock St., W.xDartmouth St

Please install 1" copper service to supply
2 family house. Meter inside cellar wall.
Service from Hollyhock St.

Measures of 1" Curb Stop:

W x W line Dartmouth St.	182.0 ft.
S x N line Hollyhock St.	10.5 ft.
W x E line House	10.9 ft.
S x S line house	16.0 ft.

Main is 32 ft. S x N line.

Work done Oct. 3, 1972

pl46 ft. - 1" Copper tubing by City:	
(32'out: 14' ins.) @ 1.30'	\$ 59.00
Labor.....	\$ 61.82
1 p 1" Hays Corporation.....	\$ 8.50
1 p 1" Hays Curb Stop.....	\$ 14.00
1 p Caldwell Stop Box.....	\$ 12.00
Carting.....	\$ 10.00
B-100 Mueller tapp. mach. use.....	\$ 11.00
2 1" meter cplg. @ 2.50 ea.....	\$ 5.00
Loader use: 2 hrs. @ 7.00 hr.....	\$ 14.00
Compressor Use: 1 hr. @ 6.00 hr.....	\$ 6.00
St. cut: 4' x 2' Warr. @ 1.78' + 5.--	\$ 12.12
	<hr/>
	\$ 217.24